

4th Edition
July 30, 2025

CVES New CTE Center Construction Update



CTE Center Construction Project Update!

We're back with the fourth installment of our construction update series for the new CVES Career and Technical Education (CTE) Center in Plattsburgh. July has been a month of tremendous progress, with several key milestones reached as we continue to bring the new facility to life.

One of the most exciting developments is the completion of the roof decking in the High-Bay Lab Space. With this critical step finished, crews have also installed temporary lighting in these areas, setting the stage for continued interior work throughout the space. In this space, work below ground has also been moving forward at a strong pace. Underground plumbing and electrical systems have made significant progress, as can be seen in the latest site photos.



At the front of the building, structural steel is now being erected for the two-story portion—giving a clearer sense of the overall building form and layout. This marks another major advancement in the vertical construction process.

In the High-Bay Lab area, preparations are underway for the next big step: the concrete floor pour. With forms being set and the subbase being finalized, the space is quickly transitioning toward a finished interior environment. The steel work is expected to be completed by mid-August, with crews moving to work on the secondary building at that time.

As our fourth month of construction comes to an end with each week bringing visible changes to the site, it's clear that the vision for this state-of-the-art CTE facility is steadily becoming reality. Check out the most recent photos for a glimpse into all the exciting progress happening on the ground.

Stay tuned for more updates—only 11 months remain until substantial completion, as we continue to build the future of career and technical education at CVES!











